BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 45		Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) complete as per specifications and site engineer in incharge									
Measurements taken on		05-01-2022									
		Gents Toilet	cum	1	4.70	4.8	0.45	10.15			
		Ladies Toilet	cum	1	4.70	4.8	0.45	10.15			
		Tender Quantity						**20.30**			
		Schedule B Quantity						**20.30**			
		Now To be Paid Qty						**20.30**	351.00	**7126.70**	
Item No. 46		Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members asshown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc.,complete as per specifications and site engineer in incharge									
Measurements taken on		11-05-2022									
		Gate	Sqm	1	1.10		1.7	1.87			
		Total Executed Quantity						**1.87**			
		Schedule B Quantity						**1.87**			
		Now To be Paid Qty						**1.87**	**3252.96**	**6083.04**	

Assistant Executive Engineer, R.R. Nagar, Sub-Division, KRIDL, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 47		Providing and fixing M.S.Grill over existing compound wall as per Chief Architect drawing No. 12686, using 16mm x 16mm M.S.Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specifications and site engineer in incharge									
Measurements taken on		10-05-2022 , 11-05-2022									
		Ground Floor									
		Grill	Sqm	1	18.00		1.5	27.00			
			Sqm	1	1.90		1.5	2.85			
							Total Executed Quantity	**29.85**			
							Schedule B Quantity	**29.85**			
							Now To be Paid Qty	**29.85**	**5827.68**	**173956.25**	
Item No 48		Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint,including cost of materials, labour, HOM complete as per specifications and site engineer in incharge									
Measurements taken on											
		Chain link	Sqm	1	10.70		1.9	20.33			
							Total Executed Quantity	**20.33**			
							Schedule B Quantity	**20.33**			
							Now To be Paid Qty	**20.33**	**772.20**	**15698.83**	

CGFC K. Nanda 11/5/22

Assistant Executive Engineer, R.R. Nagar, Sub-Division, KRDL, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 49		Providing 20mm square M.S footrest and fixing in manhole Nos 232.00 with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications and site engineer in incharge									
Measurements taken on											
		For sump	No.s	4				4.00			
							Total Executed Quantity	**4.00**			
							Schedule B Quantity	**4.00**			
							Now To be Paid Qty	**4.00**	**298.08**	**1192.32**	
Item No.50		Waterproofing of RCC Terrace / podium slab / toilet / utilities / water retaining structure by preparing the surface by chipping and cleaning and Grouting of Honey comb, voids,cracks / construction joints with cement slurry (1kg cement added in 10 ltr of water) added with 100gm of inorganic accelerator, followed by spraying of liquid biological modified alkaline earth silicates @ 0.40 ltr per sqm on whole surface to reduce the micro porosity and allowing it to dry, curing the surface for the silicates to penetrate deeper into the concrete and spraying waterproofing impregnate liquid containing silane and silanol linear copolymer @ 0.50 ltr per sqm and finally applying polymer slurry made out of cross linked acrylic / styrene / butadiene & cement in the ratio of 1:0.1, @0.50kg/sqm on the whole surface, including all labour charges tools and equipments, all complete as per the specification and site engineer in incharge									
Measurements taken on		20-05-2022									
		Terrace	Sqm	1	12	7.19		86.28			
		For sump									
		Bottom slab	Sqm	1	2.42	2.5		6.05			
		Sump walls	Sqm	2	2.42		2.15	10.41			
			Sqm	2	2.2		2.15	9.46			
		Cover slab	Sqm	1	2.42	2.5		6.05			
							Total Executed Quantity	**118.25**			
							Schedule B Quantity	**118.25**			
							Now To be Paid Qty	**118.25**	**568.08**	**67173.19**	

Assistant Executive Engineer,
R.R. Nagar Sub-Division,
KRIDL, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

30/06/2022

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No. 53		Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,complete as per the specification and site engineer in incharge. (Data Rate)									
Measurements taken on											
		Slab	Sqm	1	22.6	0.9		20.34			
		Total Executed Quantity						**20.34**			
		Schedule B Quantity						**20.34**			
		Now To be Paid Qty						**20.34**	**2337.00**	**47534.58**	
Item No. 54		Submersible Single phase 4 inch/100mm for sump									
Measurements taken on											
		2Hp/1.5	unit	1				1			
		Total Executed Quantity						**1.00**			
		Schedule B Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**19579**	**19579.00**	
Item No 55		Geophysical investigation of site for sinking Borewell for supplying drinking water to the habitation either through the Hand pump, MWS of P.W.S.S by vertical electrical sounding by adopting Venner or Schlumberger's method, including reconnaissance survey of geological formation, Gerophysical investigation of existing Ground Wate in the vicinity, its quality & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 meter in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site., engaging techinical personal and labour required etc(P.No - 47, I.No-9.4,PRED 12-13 SR)									
Measurements taken on		02-01-2022									
			Each BW	1				1			
		Total Executed Quantity						**1.00**			
		Schedule B Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**3768.00**	**3768.00**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KEMP, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 56		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work .									
		0-50mtrs	Rmtr								
		Vide Total executed Quantity from premeasurement Page no. 18						50.00			
							Schedule B Quantity	50.00			
							Now To be Paid Qty	50.00	347.00	17350.00	
Item No 57		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work .									
		50-100mtrs	Rmtr								
		Vide Total executed Quantity from premeasurement Page no. 19						50.00			
							Schedule B Quantity	50.00			
							Now To be Paid Qty	50.00	442.00	22100.00	
Item No 58		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work .									
		100-150mtrs	Rmtr								
		Vide Total executed Quantity from premeasurement Page no. 20						50.00			
							Schedule B Quantity	50.00			
							Now To be Paid Qty	50.00	456.00	22800.00	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

30/06/20

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 59		Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above CFM & above in all strats including over burden upto 20 mts fixing of casing pipes, collars and cap with necessary cutting, throading and welding including transportation of rig and supporing vehicles, crew charges and cost of consumables etc., complete including yield testing at the final depth with a minimum working of compressor for one hour (excluding coat of casing pipes, collars and cap etc.,) ,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work .									
		150-198mtrs	Rmtr								
		Vide Total executed Quantity from premeasurement Page no. 21						**48.00**			
							Schedule B Quantity	**48.00**			
							Now To be Paid Qty	**48.00**	**536.00**	**25728.00**	
Item No60		Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick black electric resistance continuous welded mild steel tube material confirming to IS 1387 / 1993 & manufactured from hot rolled steel skelp / stripes in random length of 4 to 7 mts both ends threaded confirming to IS 554 / 1985, one end fixed with a socket and the other and with a plastic protection end (including of all taxes),with all lead and lift, loading, unloading and labour charges etc complete and as per the directions of the Engineer-in-charge.(P.No-111,I.No-84,PRED12-13 SR)									
			Rmtr								
		Vide Total executed Quantity from premeasurement Page no. 22						**38.00**			
							Schedule B Quantity	**38.00**			
							Now To be Paid Qty	**38.00**	**1364.75**	**51860.50**	
Item No 61		Providing and fixing 250mm dia PVC Pipe and as per specification and directions.(BWSSB SR 13-14,P.No.53 I.No.1 of sl.no.11.)									
			Rmtr								
		Vide Total executed Quantity from premeasurement Page no. 23						**18.00**			
							Schedule B Quantity	**18.00**			
							Now To be Paid Qty	**18.00**	**1133.00**	**20394.00**	
Item No 62		175mm dia M.S. Casing cap(P.No-111,I.No-85,PRED 12-13 SR)									
			Each								
		Vide Total executed Quantity from premeasurement Page no. 24						**1.00**			
							Schedule B Quantity	**1.00**			
							Now To be Paid Qty	**1.00**	**103.00**	**103.00**	

Assistant Executive Engineer,
R. Nagar, Sub-Division;
BBMP, Bangalore

ASSISTANT ENGINEER

30/06/2022

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 63		M.S. Casing pipe collars 'C' Class (P.No-111,I.No-86,PRED 12-13 SR)									
			Each								
		Vide Total executed Quantity from premeasurement Page no. 26						**7.00**			
							Schedule B Quantity	**7.00**			
							Now To be Paid Qty	**7.00**	**154.50**	**1081.50**	
Item No 64		Fabrication supplying and mounting MS box of 16 SWG suitable for floor /wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primer paint and finally finished with approved colour enamelled metal paint etc., complete box of 21600 sqcm with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work.(P.No-530,I.No-39b,BWSSB SR 13-14)									
Measurements taken on											
			Sq.cm	1	1100	20		**22000**			
							Total Executed Quantity	**22000**			
							Schedule B Quantity	**22000**			
							Now To be Paid Qty	**22000**	**0.34**	**7477.80**	
Item No 65		Erection of combined panel board meter board with all necessary materials and labour including providing CC 1:3:6 foundation bed etc,. Complete for basement out door type.(MR)									
Measurements taken on											
			Nos	1				**1.00**			
							Total Executed Quantity	**1.00**			
							Schedule B Quantity	**1.00**			
							Now To be Paid Qty	**1.00**	**475.00**	**475.00**	

Assistant Executive Engineer, R.R. Nagar, Sub-Division, KRIDL, BBMP, Bangalore

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 66		Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc.,with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work P No.32/I No 3b KPWD Electrical SR 2010-11									
Measurements taken on											
			Nos	1	3			3.00			
		Total Executed Quantity						**3.00**			
		Schedule B Quantity						**3.00**			
		Now To be Paid Qty						**3.00**	**150.00**	**450.00**	
Item No 67		Supplying and laying of LT UG cable having aluminum conductor PVC insulated sheathed, galvanized, steel wire/steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554)(P.No - 553, I.No-10(d),BWSSB SR 13-14)									
			Mtr								
		Vide Total executed Quantity from premeasurement Page no. 96						**30.00**			
		Schedule B Quantity						**30.00**			
		Now To be Paid Qty						**30.00**	**169.95**	**5098.50**	
Item No 68		Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete sutting road surfaces(P.No - 554, I.No - 12 (b),BWSSB SR 13-14)									
			Mtr								
		Vide Total executed Quantity from premeasurement Page no. 27						**25.00**			
		Schedule B Quantity						**25.00**			
		Now To be Paid Qty						**25.00**	**85.00**	**2125.00**	
Item No 69		Supplying and fixing of class A GI pipe on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class 40mm (P. No. 555, I. No - 15(b),BWSSB SR 13-14)									
Measurements taken on											
			Mtr	1	2			2.00			
		Total Executed Quantity						**2.00**			
		Schedule B Quantity						**2.00**			
		Now To be Paid Qty						**2.00**	**294.58**	**589.16**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 70		Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit … The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia, (P No. 552, I No.- 7 , BWSSB SR 13-14)									
			Nos					1.00			
		Vide Total executed Quantity from premeasurement Page no. 28						**1.00**			
		Schedule B Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**2727.00**	**2727.00**	
Item No 71		Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class 16sqmmUG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.(P. No. 555 / I.No. 16(b),BWSSB SR 13-14)									
Measurements taken on											
			Nos	1				1.00			
		Total Executed Quantity						**1.00**			
		Schedule B Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**280.00**	**280.00**	
Item No 72		Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out of not more than 2 pieces and fixing the same to the wall using tapered inverted wooden plugs screws etc.,Size 20 x 20 x 2.5 inches with all lead and lift, loading, unloading and labour charges etc., complete and as per the directions of the Engineer-in-charge of the work(P.No - 521, I.No - 2 (f),									
Measurements taken on											
			Nos	1				1.00			
		Total Executed Quantity						**1.00**			
		Schedule B Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**311.58**	**311.58**	

stant Executive Engineer,
R. Nagar, Sub-Division,
RIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 73		Borewell Cap and Clamp Set (PWD SR 2018-19, Page No. XLVII, Sl no. 17)									
Measurements taken on											
			Set	1				1.00			
		Total Executed Quantity						1.00			
		Schedule B Quantity						1.00			
		Now To be Paid Qty						1.00	1800.00	1800.00	
Item No 74		Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 3 HP 20 stage									
			Nos								
		Vide Total executed Quantity from premeasurement Page no. 29						1.00			
		Schedule B Quantity						1.00			
		Now To be Paid Qty						1.00	22582.00	22582.00	
Item No 75		KSRB13-3.1: Providing and fixing polyethylene pipes high density tubes 40mm external dia nominal bore with all fittings (earth work in trenches to be measured and paid for separately) including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications. (Page No. XVII, ITEM NO. 521)									
			Mtr								
		Vide Total executed Quantity from premeasurement Page no. 30						152.00			
		Schedule B Quantity						152.00			
		Now To be Paid Qty						152.00	172.00	26144.00	
Item No 76		Supplying of submersible pump cable 1X3X6 Sqmm (Page No. XLVII, Sl No.8,PWD SR 2018-19									
			Mtr								
		Vide Total executed Quantity from premeasurement Page no. 31						198.00			
		Schedule B Quantity						198.00			
		Now To be Paid Qty						198.00	144.00	28512.00	

Assistant Executive Engineer,
R. Nagar, Sub-Division,
RIDL, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount	Remarks
					(m)	(m)	(m)		Rs	Rs	
From	To										
Item No 77		Supplying & delivery at site brand new / Essen / lotus sunsines/Adarsh/Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph,50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz,380/440 AC supply shall be consisted etc., completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 10HP with star delta starter (MR) Page No.XLVII, Sl No.11, PWD SR 2018-19									
			Nos								
		Vide Total executed Quantity from premeasurement Page no. 32						**1.00**			
		Schedule B Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**10500.00**	**10500.00**	
Item No 78		Supplying & delivery of brand 50mm Gate Valve. (PWD SR 18-19, P.No.XLVII Sl.no,15									
Measurements taken on											
			Nos	1				**1.00**			
		Total Executed Quantity						**1.00**			
		Schedule B Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**1800.00**	**1800.00**	
Item No 79		Supplying & delivery of brand 50mm Non Return Valve. (PWD SR 18-19, P.No.XLVII Sl.no,16)									
Measurements taken on											
			Nos	1				**1.00**			
		Total Executed Quantity						**1.00**			
		Schedule B Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**1800.00**	**1800.00**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 80		Supplying and fixing MCB (P.No-XLVII, Sl .No - 19, PWD SR 18-19)									
Measurements taken on											
			Nos	1				1.00			
		Total Executed Quantity						1.00			
		Schedule B Quantity						1.00			
		Now To be Paid Qty						1.00	900.00	900.00	
Item No 81		Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications(P.No - 6, I.No - 2.3, PWD SR 18-19)									
			Cum								
		Vide Total executed Quantity from premeasurement Page no. 33						11.25			
		Schedule B Quantity						11.25			
		Now To be Paid Qty						11.25	316.94	3565.58	
Item No 82		Providing and installing at site of work 63mm (0.662) PVC Pipes of 6kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including joining of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.No - 94, I.No - 13.73.2,PWD SR 18-19)									
			Mtr								
		Vide Total executed Quantity from premeasurement Page no. 34						25.00			
		Schedule B Quantity						25.00			
		Now To be Paid Qty						25.00	394.32	9858.00	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGIN

Asst. Executive Engin
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 83		Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications (P.No - 7, I.No - 2.11, PWD SR 18-19)									
			Cum								
		Vide Total executed Quantity from premeasurement Page no. 35						**11.25**			
		Schedule B Quantity						**11.25**			
		Now To be Paid Qty						**11.25**	**128.26**	**1442.93**	
Item No 84		KSRB 11-5 : Providing and fixing white vitreous china clay, water closet europeon type (pedestal type, p-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level,P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets , 40mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design,painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications. Specification no.KBS 11 page no 79 item No.12.5									
Measurements taken on											
			Each	2				2.00			
		Total Executed Quantity						**2.00**			
		Schedule B Quantity						**2.00**			
		Now To be Paid Qty						**2.00**	**5352.48**	**10704.96**	
Item No 85		KSRB 11.11.1 : Providing and fixing white vitreous china clay,flat back wash basin size 630x450mm with a Single 15mm C.P brass pillar taps with C.I / M.S brackets ,32mm C.P brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications. Specification No. KBS 11. page no 82 item No.12.23									
Measurements taken on											
			Unit	4				4.00			
		Total Executed Quantity						**4.00**			
		Schedule B Quantity						**4.00**			
		Now To be Paid Qty						**4.00**	**3400.92**	**13603.68**	

tant Executive Engineer,
[illegible]-Division,
DL, BBMP, Bangalore

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No86		KSRB 11-9.2 : Providing and fixing white vitreous china clay,flat back or half stall urinal basin of size 580x380x350mm in the range of two with 7.5 litres P.V.C automatic flushing cistern, C.I / M.S brackets ,standard flush pipe and C.P brass spreaders with brass unions and G.I clamps, C.I trap with outlet grating and other couplings in C.P brass, painting of fittings and brackets, cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications.Specification No. KBS 11. page no 81 item No.12.16									
Measurements taken on											
			Unit	6				6.00			
		Total Executed Quantity						**6.00**			
		Schedule B Quantity						**6.00**			
		Now To be Paid Qty						**6.00**	**8718.84**	**52313.04**	
Item No 87		KSRB 11.15.3 : Providing and fixing 453x357mm dia rectangular shape mirror with plastic moulded frame of approved make and shade with 6mm thick hard board backing including cost of materials, labour complete as per specifications. page no 84 item No.12.41									
Measurements taken on											
			Unit	4				4.00			
		Total Executed Quantity						**4.00**			
		Schedule B Quantity						**4.00**			
		Now To be Paid Qty						**4.00**	**1226.88**	**4907.52**	
Item No 88		Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia.									
Measurements taken on											
			Each	**18**				18.00			
		Total Executed Quantity						**18.00**			
		Schedule B Quantity						**18.00**			
		Now To be Paid Qty						**18.00**	**162.00**	**2916.00**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 89		Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing complete as per specifications.For Rain water pipe.									
Measurements taken on											
		- do - 110 mm dia	m		6			6.00			
		Total Executed Quantity						**6.00**			
		Schedule B Quantity						**6.00**			
		Now To be Paid Qty						**6.00**	**468.72**	**2812.32**	
Item No 90		Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing complete as per specifications.For Rain water pipe.									
Measurement taken on											
		do- 160mm dia	m		25			25.00			
		Total Executed Quantity						**25.00**			
		Schedule B Quantity						**25.00**			
		Now To be Paid Qty						**25.00**	**921.24**	**23031.00**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 91		Constructing brick masonry inspection chamber 600x600mm, and 450mm depth, (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 455x610mm internal dimensions, total weight of cover with frame to be not less than 38 kg (weight of cover 23kg and weight of frame 15 kg) R.C.C. top slab with cement concrete M 15 with 20mm and downsize granite metal, foundation concrete M 5 with 40mm and downsize granite metal inside plastering 12mm thick with cement mortar 1:3, finish smooth with a floating coat of cement on walls and bed concrete complete as per standard design including cost of materials, labour charges, curing complete as per specifications. Specification No. KBS 600x600mm and 450mm depth (clear inside dimension) for single pipeline, using table moulded non-modular bricks of class designation 50 in cement mortar 1:5, C.I cover withframe (light duty) 600x600mm. (P.No. 75/ I.No.11.50.2)									
Measurements taken on		04-04-2022									
			Nos.	4				4.00			
		Total Executed Quantity						**4.00**			
		Schedule B Quantity						**4.00**			
		Now To be Paid Qty						**4.00**	**9169.20**	**36676.80**	
Item No 92		KSRB-13-11.1 : Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 1000 Litre capacity) as per IS 12701 1996. Specification No. KBS 13.22 page no 96 item no 13.78									
Measurements taken on		27-05-2022									
		Present Bill Measuement									
			Each	2				2.00			
		Total Executed Quantity						**2.00**			
		Schedule B Quantity						**2.00**			
		Now To be Paid Qty						**2.00**	**7374.24**	**14748.48**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 93		KSRB-13-6.1-2 : Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.Specification no. KBS 13.2.2/ 13.3 page no 93 item no 13.24									
Measurements taken on											
			Each	12				12.00			
		Total Executed Quantity						**12.00**			
		Now To be Paid Qty						**12.00**	**186.84**	**2242.08**	
Item No 94		KSRB-13-6.2-2 : Providing and fixing in position brass stop cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.Specification no. KBS 13.2.2/ 13.3 page no 93 item no 13.27									
Measurements taken on											
			Each	12				12.00			
		Total Executed Quantity						**12.00**			
		Schedule B Quantity						**12.00**			
		Now To be Paid Qty						**12.00**	**152.28**	**1827.36**	
Item No 95		KSRB-13-6.3-2 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications.Specification no. KBS 13.2.6/ 13.3 page no 93 item no 13.33									
Measurements taken on											
			Each	4				4.00			
		Total Executed Quantity						**4.00**			
		Schedule B Quantity						**4.00**			
		Now To be Paid Qty						**4.00**	**362.88**	**1451.52**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

I & FC

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 96		Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) page no 99 item no13.86.2 and 13.86.3 25mm nominal OD pipes									
			m								
		Vide Total executed Quantity from premeasurement Page no. 26						**20.00**			
		Schedule B Quantity						**20.00**			
		Now To be Paid Qty						**20.00**	**316.44**	**6328.80**	
Item No 97		KSRB 11-1 : Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications. Specification No. KBS 11									
Measurements taken on											
			Pan	6				6.00			
		Total Executed Quantity						**6.00**			
		Schedule B Quantity						**6.00**			
		Now To be Paid Qty						**6.00**	**3786.48**	**22718.88**	
Item No 98		KSRB13-6.7-1 : Providing and fixing in position chromium plated brass shower rose with 15 or 20mm inlet 100mm dia including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.16 / 13.3									
Measurements taken on											
			Each	**2**				2.00			
		Total Executed Quantity						**2.00**			
		Schedule B Quantity						**2.00**			
		Now To be Paid Qty						**2.00**	**763.56**	**1527.12**	

Assistant Executive Engineer, R.R. Nagar, Sub-Division, KRIDL, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 99		Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit /casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet.									
Measurements taken on											
		Short point upto 3m	Point	20				20.00			
		Total Executed Quantity						**20.00**			
		Schedule B Quantity						**20.00**			
		Now To be Paid Qty						**20.00**	**200.00**	**4000.00**	
Item No 100		Point wiring using copper wire without switch Supplying and wiring adopting loop system in existing PVC Conduit /casing capping using 2x1.5Sqmm (Phase & Neutral) & 1x1.0 sqmm (Earth wire) FRLS multi strand PVC insulated copper wire (confirming to IS-694: and latest amendments) with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet/ gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet.									
Measurements taken on											
		Medium point above 3m - 6m	Point	15				15.00			
		Total Executed Quantity						**15.00**			
		Schedule B Quantity						**15.00**			
		Now To be Paid Qty						**15.00**	**275.00**	**4125.00**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 104		Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due grove cutting in brick/stone/C.C wall									
Measurements taken on											
		1 - 3 Way	Each	16				16.00			
		Total Executed Quantity						**16.00**			
		Schedule B Quantity						**16.00**			
		Now To be Paid Qty						**16.00**	**95.00**	**1520.00**	
Item No 105		Supplying and flush mounting powder coated / galvanized metal box suitable for mounting modular switch plates. The box should be firmly flush mounted after due grove cutting in brick/stone/C.C wall									
Measurements taken on											
		4 - 5 Way	Each	8				8.00			
		Total Executed Quantity						**8.00**			
		Schedule B Quantity						**8.00**			
		Now To be Paid Qty						**8.00**	**105.00**	**840.00**	
Item No 106		Supplying 6A flush type socket and 6 amp flush type SP switch either surface/flush mountinh in existing gang box or in 4mm thik plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wire as required as per IS 1293 and IS 3654 .									
Measurements taken on											
		6AMP 3/5 and Switch	No	3				3.00			
		Total Executed Quantity						**3.00**			
		Schedule B Quantity						**3.00**			
		Now To be Paid Qty						**3.00**	**132.00**	**396.00**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

Asst. Executive Engineer
Project Division
ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 107		Supplying and mounting 2 Nos, of 2 Way 6amps flush type switches either surface/flush mounted on existing gang box or in 4mm thick plastic sheet and mounted on a flusg mounted wooden box and wiring as per IS 1293									
Measurements taken on											
			Each	4				4.00			
		Total Executed Quantity						4.00			
		Schedule B Quantity						4.00			
		Now To be Paid Qty						4.00	150.00	600.00	
Item No 108		Supply and fixing/replacing of 6/16/32Amps electrical accessories on existing Switch board									
Measurements taken on											
		16Amps Combined switch and socket with	No	6				6.00			
		Total Executed Quantity						6.00			
		Schedule B Quantity						6.00			
		Now To be Paid Qty						6.00	260.00	1560.00	
Item No 109		Electronic stepped regulator.	No	1				1.00			
		Total Executed Quantity						1.00			
		Schedule B Quantity						1.00			
		Now To be Paid Qty						1.00	205.00	205.00	
Item No 110		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments									
			Rm								
		Vide Total executed Quantity from premeasurement Page no. 40						90.00			
		Schedule B Quantity						90.00			
		Now To be Paid Qty						90.00	20.05	1804.50	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 111		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand copper wire with low conductor resistance single core in open or concealed system of wiring with specified IS-694:confirming to latest amendments									
			Rm								
		Vide Total executed Quantity from premeasurement Page no. 41						**31.08**			
		Schedule B Quantity						**31.08**			
		Now To be Paid Qty						**31.08**	**32.00**	**994.56**	
Item No 112		Suppiying and fixing of slim box Fitting ,made out of CRCA sheet metal body with locking type holder completely wired Excluding Ballast &Flouresent Tube. 1X4' Tube light Fitting									
Measurements taken on											
			Nos	**9**				9.00			
		Total Executed Quantity						**9.00**			
		Schedule B Quantity						**9.00**			
		Now To be Paid Qty						**9.00**	**300.00**	**2700.00**	
Item No 113		Supplying wall mounting fan suitable to operate at single-phase 230v A.C. supply.									
Measurements taken on											
		300mm Sweep	**Each**	**1**				1.00			
		Total Executed Quantity						**1.00**			
		Schedule B Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**2600.00**	**2600.00**	

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Assistant Executive Engineer
Project Division

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF THE WORK: CONSTRUCTION AND IMPROVEMENTS OF TOILETS IN WARD NO.7 BYATARAYANAPURA

MEASUREMENT SHEET

First and Part Bill

Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 114		Supplying of 1 X 4 feet -PVC Batten with integrated LED tube 20/22 W with high quality diffuser with life of 25000 burning hours and 70% lumen maintainence with CRI >80. Power Input : 220-240V @ 50/60 Hz and power factor >0.9 along with CE approved. 2 years Warranty against any manufacturing defect working under standard electrical condition									
Measurements taken on											
			Each	3				3.00			
		Total Executed Quantity						**3.00**			
		Schedule B Quantity						**3.00**			
		Now To be Paid Qty						**3.00**	**375.00**	**1125.00**	
Item No 115		**BESCOM Charges**	**Nos**	**1**				**1**	**20000**	**20000.00**	
1		Supplying ,installation ,Commissioning and Testing CP PLUS 3 MP , 50 meters ip bullet camera,1/3" 3MP PS CMOS Image Sensor,Max 25fps@3MP, 25/30fps@1080P,H.264, H.264H, H.264B , MJPEG dual codec encoding,DWDR, Day/Night(ICR), 3DNR, ROI, AWB, AGC, BLC, HLC,3.6mm fixed lens (6mm optional),IR Range of 50 Mtrs, IP67, SD Card, PoE,Mobile Software: iCMOB, gCMOB,CMS Software: KVMS Pro, vOptimus Pro inclusive of all taxes and transportation charges as per the direction of Engineer in Charge									
Measurements taken on		Not offered									
			Nos	5				5.00			
		Total Executed Quantity						**5.00**			
		Now To be Paid Qty						**5.00**	**22160.00**	**110800.00**	
2		Providing and Supplying CAT6 OUT Door 305 mtr Cable Box inclusive of all taxes and transportation charges as per the direction of Engineer in Charge									
Measurements taken on		Not offered									
			Nos	1				1.00			
		Total Executed Quantity						**1.00**			
		Now To be Paid Qty						**1.00**	**63250.00**	**63250.00**	

BA. 2948905.00

GST 12% 353868.00

KRIDL Charges 4% 117956.00

Grand Total 3420729.00

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore
CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division